

Risk Assessment No: P003			Task: Operating Forward Tipping Dumper						
Prepared By: Derick Bibby			Date: 21.08.2025			RA Review Date: 20.08.2026			
			Reviewed By: Lee Hardy			Date: 21.08.2025			
PPE: Safety Footwear, High Visibility Jacket, High Visibility Trousers, Hard Hat									
Hazard	Persons at Risk	L	S	R	Control Measures	L	S	R	
Collison with persons, vehicles, or property	Operative Site personnel Pedestrians	3	5	15	- Ensure that there is sufficient clearance between the machine and any obstruction (property, vehicles etc.) - If required, a banksman will be present when machine is in operation. Be sure that the banksman is at a safe distance away from the machine. - Where machine does not have all round visibility, either banksman used full time on that item of plant or use CCTV to cover area where visibility is reduced. - Clear segregation to mark all pedestrian routes from plant work areas - Where this is not possible, all persons to notify operator upon approach to plant, prior to entering work area. This must be by way of ‘thumbs up’, which will be instructed to all personnel and visitors upon site induction.	1	5	5	
Equipment failure	Operative Site personnel	3	4	12	- All-round checks must be done before start of work each day. These will include all aspects of the machine and will be recorded on a checklist, provided to each operative at the start of the week. - All faults and damage must be recorded on the checklist and reported to Fox Group immediately. - All machinery will be thoroughly inspected before deployment to site, and an inspection certificate will be provided upon delivery. - All machinery and equipment is provided by Fox Group with a PUWER certificate and, where relevant, an in-date LOLER certificate. - All operatives must ensure that their machines are kept sufficiently greased, clean, and mechanically sound.	2	4	8	

					• All items of equipment on the machine that are provided as safety features must be kept in sound working order. This is especially important with lights, mirrors, horn, cameras and reversing beepers. In the event of any of these elements not working, stop and report the issue immediately. • It is also extremely important that windows are kept clean, to maintain all-round vision from within the cab (if fitted).			
Incorrect/Unauthorised Use	Operative Site personnel Pedestrians	4	5	20	• Only assigned Construction Plant Competence Scheme (CPCS) card (or affiliated schemes accepted by the client for the category of plant they are operating) are permitted to operate plant machinery. • Before loading operation commences, operative must ensure handbrake is applied, engine is switched off, keys are removed and that they are a safe distance from the machine (out of reach of excavator bucket). • Operative must maintain eye contact with loading machine operative at all times. • Safe Working Load (SWL) must not be exceeded. • All plant machinery must be kept locked and isolated when not in use. Engines must be switched off and keys on the operative's person. No machinery must ever be left running unattended. • All operatives should acquaint themselves with the operator manual for the machine they are provided and operate according to the manufacturer's instructions. • Fox Group supervisor to provide instruction and guidance to operators of plant machinery. • Plant is only to be used in its intended manner – always consider whether the machine is suitable and sufficient for the job at hand. • No attachments shall be used for any reason other than that which they were intended. • No personnel shall enter any skip. • Separate RAMS shall be consulted for lifting and recovery operations.	1	5	5

Overturning	Operative	2	4	8	• Always follow CPCS training and site specific instructions when tipping loads – Do not tip on angles, slopes or undesignated areas. • When travelling up or down hills or stockpiles, ensure that either the counterweight of the machine (if empty), or the fully laden skip is facing uphill. • Always ensure that the machine being used is suitable for the task – pay consideration to ground conditions, terrain, environment, access and proximity to drop edges. • Operative to ensure they are familiar with the limits of the machine and must not go beyond the gradient or load capabilities. These are found in the operator manual of the machine and the in-cab load charts. • Where fitted, Safe Load Indicators will provide a visual and audible warning that a load is too heavy and must be reassessed. • In-cab inclinometers should be used to ensure the machine is not at risk of tilting beyond its capabilities. • Operative must not operate or traverse plant machinery while visibility is poor. If visibility worsens while working, stop the operation and safely isolate machine until it is safe to carry on. • Do not operate machine within dangerous proximity of open trenches, excavations or drop edges. If working next to a trench, machine should maintain a safe working distance of at least the depth of the trench. • The wearing of seatbelts is mandatory when operating all machinery. The only exception to this would be if working near open water, in which case there would be a separate risk assessment, and this instance would be explicitly detailed and covered in site specific briefings to operatives. • A green flashing light on top of the machine cab will indicate whether or not a seat belt is engaged. Operatives must NEVER clip in a seatbelt and sit on it. This will be inspected regularly by the Fox Group supervisor/foreman. • All machine cabs are fitted with Roll Over Protection System (ROPS), to protect the occupant in the event of overturning.	1	4	4
-------------	-----------	---	---	---	--	---	---	---

Falling objects	Operative	2	3	6	- When loaded, ensure the load is level and that the machine is capable of performing the task. - Maintain a steady operating speed when dealing with wet material, as this may slop around at height and spill over edges. - Be aware of striking overhead obstacles and structures – ensure TMP is followed, and daily/weekly briefings are attended, which will cover site specific restrictions, including height. - Be aware of any works going on directly above your working area – for example, varying levels on a site, working in a quarry etc.	1	3	3
COSHH & Environmental Hazards	Operative Site personnel Pedestrians	4	4	16	- When waiting to work, engines should be switched off to reduce exhaust fumes. Operatives must not sit inside/on a machine with an idling engine. - Refuelling must be undertaken carefully, ensuring drip trays are used to catch any spillages. - Always wear gloves when handling any fuel or oils. - Spill kits will be provided with fuel bowser and will contain sufficient material to contain a refuelling spillage. - Smaller spill kits should be carried in machine cabs at all times and must be used to contain any oil or fuel spillages as soon as they are spotted. - Daily plant checks for leaks, cracks, and hoses/attachment fittings to identify any potential problems. - Report all spillages immediately	2	4	8
Falls From Height	Operative	3	4	12	- When entering or exiting machine, maintain 3 points of contact at all times and always face towards the cab. - Never jump from the cab. - Inspect steps, grips, handles on daily plant checks - Where fitted, ensure hand rails are secure and clean	1	4	4

Fire	Operative	2	4	8	- No smoking in any machinery - If smell or see smoke, switch off and isolate machine immediately and report to Fox Group foreman/supervisor.	1	4	4
	Site personnel							