

Risk Assessment No: P007			Task: Operating Crusher						
Prepared By: Derick Bibby			Date: 21.08.2025			RA Review Date: 20.08.2026			
			Reviewed By: Lee Hardy			Date: 21.08.2025			
PPE: Safety Footwear, High Visibility Jacket, High Visibility Trousers, Hard Hat, Ear Defenders, Mask, Eye Protection									
Hazard	Persons at Risk	L	S	R	Control Measures	L	S	R	
Collison with persons, vehicles, or property	Operative Site personnel Pedestrians	3	5	15	- When moving machine, ensure that there is sufficient clearance between machine and any obstruction (property, vehicles etc.) - If required, a banksman will be present when machine is being moved. Be sure that the banksman is at a safe distance away from the machine. - Clear segregation to mark all pedestrian routes from plant work areas - Where this is not possible, all persons to notify operator upon approach to plant, prior to entering work area. This must be by way of ‘thumbs up’, which will be instructed to all personnel and visitors upon site induction.	1	5	5	
Equipment failure	Operative Site personnel	3	4	12	- All-round checks must be done before start of work each day. These will include all aspects of the machine and will be recorded on a checklist, provided to each operative at the start of the week. - All faults and damage must be recorded on the checklist and reported to Fox Group immediately. - All machinery will be thoroughly inspected before deployment to site, and an inspection certificate will be provided upon delivery. - All machinery and equipment is provided by Fox Group with a PUWER certificate and, where relevant, an in-date LOLER certificate. - All operatives must ensure that their machines are kept sufficiently greased, clean, and mechanically sound. - All items of equipment on the machine that are provided as safety	2	4	8	

					features must be kept in sound working order. This is especially important with lights, mirrors, horn, cameras and reversing beepers. In the event of any of these elements not working, stop and report the issue immediately. Should the crusher become blocked, consult Safe System of Work 009 for methods to be utilised for clearing blockage safely.			
Incorrect/Unauthorised Use	Operative Site personnel Pedestrians	4	5	20	- Only assigned Construction Plant Competence Scheme (CPCS) card (or affiliated schemes accepted by the client for the category of plant they are operating) are permitted to operate plant machinery. - Safe Working Load (SWL) must not be exceeded. - All plant machinery must be kept locked and isolated when not in use. Engines must be switched off and keys on the operative's person. No machinery must ever be left running unattended. - All operatives should acquaint themselves with the operator manual for the machine they are provided and operate according to the manufacturer's instructions. - Fox Group supervisor to provide instruction and guidance to operators of plant machinery. - Plant is only to be used in its intended manner – always consider whether the machine is suitable and sufficient for the job at hand.	1	5	5
Overturning	Operative	2	4	8	- Always ensure that the machine being used is suitable for the task – pay consideration to ground conditions, terrain, environment, access, slew space and proximity to drop edges. - Operative must not operate or traverse plant machinery while visibility is poor. If visibility worsens while working, stop the operation and safely isolate machine until it is safe to carry on. - Do not operate machine within dangerous proximity of open trenches, excavations or drop edges. If working next to a trench, machine should maintain a safe working distance of at least the	1	4	4

					depth of the trench.			
Falling objects	Operative	4	5	20	- When loading a high sided wagon, truck, or crusher, ensure the load is level and that the machine is capable of performing the task. - All machine cabs are fitted with Falling Object Protection System (FOPS), to protect the occupant from falling objects striking the cab. - Be aware of striking overhead obstacles and structures – ensure TMP is followed, and daily/weekly briefings are attended, which will cover site specific restrictions, including height. - Be aware of any works going on directly above your working area – for example, varying levels on a site, working in a quarry etc.	2	5	10
Noise, flying debris, dust	Operative Site personnel Pedestrians	4	3	12	- Ensure crusher is suitable size for job and that it is capable of the task at hand. - No crushing to be undertaken outside of site hours and consideration must be given to neighbouring properties, designated environmental spaces etc. If concerns are raised, pass these on to the site management. - Establish exclusion zone around crusher. - Acoustic barriers may be utilised where necessary. - Suppress dust by way of dampening down the working area and stockpiles, either with a pressure washer or a water bowser. - Appropriate PPE to be worn by pedestrian operative – ear defenders, mask and goggles.	2	3	6

COSHH & Environmental Hazards	Operative Site personnel Pedestrians	4	4	16	- When waiting to work, engines should be switched off to reduce exhaust fumes. Operatives must not leave a machine running for any length of time with an idling engine. - Refuelling must be undertaken carefully, ensuring drip trays are used to catch any spillages. - Always wear gloves when handling any fuel or oils. - Spill kits will be provided with fuel bowser and will contain sufficient material to contain a refuelling spillage. - Smaller spill kits should be positioned next to crusher controls and must be used to contain any oil or fuel spillages as soon as they are spotted. - Daily plant checks for leaks, cracks, and hoses/attachment fittings to identify any potential problems. - Report all spillages immediately	2	4	8
Falls From Height	Operative	3	4	12	- When climbing up on to/down from machine, maintain 3 points of contact at all times and always face towards the machine. - Never jump from the working platform. - Inspect steps, grips, handles on daily plant checks - Where fitted, ensure hand rails are secure and clean	1	4	4
Slips, Trips and Falls	Operative	3	3	9	- Crusher to be positioned on flat, solid ground. - Pedestrian operative to control crusher by remote control, to prevent pedestrian movements around machine. - Lighting to be sufficient for operative to see their way around crusher and avoid potential trip hazards. - Boots must be in good condition, with sufficient grip on the sole.	2	3	6

Fire	Operative Site personnel	2	4	8	• No smoking in any machinery • If smell or see smoke, switch off and isolate machine immediately and report to Fox Group foreman/supervisor. • Crusher to carry powder (Blue) fire extinguisher, suitable for use on all types of fire.	1	4	4
------	-----------------------------	---	---	---	--	---	---	---