

Risk Assessment No: P020			Task: Operating Screener						
Prepared By: Derick Bibby				Date: 21.08.2025			RA Review Date: 20.08.2026		
				Reviewed By: Lee Hardy			Date: 21.08.2025		
PPE: Safety Footwear, High Visibility Jacket, High Visibility Trousers, Hard Hat, Ear Defenders, Mask, Eye Protection									
Hazard	Persons at Risk	L	S	R	Control Measures	L	S	R	
Operation of screener	Operative Site personnel	3	4	12	- Trained, competent and experienced operators. - Operating area safely cordoned off to all unauthorised persons. - Manufacturer’s instructions for operation and maintenance available - Manufacturers loading recommendations never exceeded. - Specifications known by operators. - Visual pre-use inspection of components - Screen box adjusted as required for materials to be screened. - Never leave screener unattended when in operation - Use of remote-control hydraulic tipping grid for the large volume hopper - Machine equipped with unique spreader plate to allow full use of screen mesh width	2	4	8	
Incorrect/Unauthorised Use	Operative Site personnel Pedestrians	4	5	20	- Only assigned trained operatives are permitted to operate plant machinery. - Safe Working Load (SWL) must not be exceeded. - All plant machinery must be kept locked and isolated when not in use. Engines must be switched off and keys on the operative’s person. No machinery must ever be left running unattended. - All operatives should acquaint themselves with the operator manual for the machine they are provided and operate according to the manufacturer’s instructions. - Fox Group supervisor to provide instruction and guidance to	1	5	5	

					operators of plant machinery. Plant is only to be used in its intended manner – always consider whether the machine is suitable and sufficient for the job at hand.			
Entanglement	Operative	2	4	8	- Isolation/Lock Out Tag Out procedure to be observed and followed before approaching or working on any part of machine. - Do not walk or work under moving conveyor belts. - Always ensure machine cannot be started until all persons are a safe distance away from any moving parts and that all guards are fitted back correctly, with locking mechanisms in place. - No loose clothing to be worn when operating or working on the wash plant. Where available, Velcro or button seam hi-vis clothing to be worn. - Guards must always be correctly fitted when machine is in operation. Guards may only be removed following the LOTO procedure and must be replaced before re-energisation of equipment.	1	4	4
Falling objects	Operative	4	5	20	- Always ensure conveyor belts are aiming into designated stockpiling areas. - Belt speed must be set correctly, to avoid unnecessarily spreading material across a large area. - Ensure stockpiling areas are barriered off to prevent pedestrian access. - Erect signage to warn of material falling from above head height.	2	5	10

Noise, flying debris, dust	Operative Site personnel Pedestrians	4	3	12	• Ensure Screener is suitable size for job and that it is capable of the task at hand. • No screening to be undertaken outside of site hours and consideration must be given to neighbouring properties, designated environmental spaces etc. If concerns are raised, pass these on to the site management. • Establish exclusion zone around machine. • Acoustic barriers may be utilised where necessary. • Suppress any dust that isn't mitigated by the integrated water feed by dampening down the working area and stockpiles, either with a pressure washer or a water bowser. • Appropriate PPE to be worn by pedestrian/operative – ear defenders, mask and goggles.	2	3	6
COSHH & Environmental Hazards	Operative Site personnel Pedestrians	4	4	16	• When waiting to work, engines should be switched off to reduce exhaust fumes. Operatives must not leave a machine running for any length of time with an idling engine. • Refuelling must be undertaken carefully, ensuring drip trays are used to catch any spillages. • Always wear gloves when handling any fuel or oils. • Spill kits will be provided with fuel bowser and will contain sufficient material to contain a refuelling spillage. • Smaller spill kits should be positioned next to crusher controls and must be used to contain any oil or fuel spillages as soon as they are spotted. • Daily plant checks for leaks, cracks, and hoses/attachment fittings to identify any potential problems. • Report all spillages immediately.	2	4	8

Falls From Height	Operative	3	4	12	- When climbing up on to/down from machine, maintain 3 points of contact at all times and always face towards the machine. - Never jump from the working platform. - Inspect steps, grips, handles on daily plant checks. - Where fitted, ensure handrails are secure and clean	1	4	4
Slips, Trips and Falls	Operative	3	3	9	- Screener to be positioned on flat, solid ground. - Lighting to be sufficient for operative to see their way around machinery and avoid potential trip hazards. - Boots must be in good condition, with sufficient grip on the sole.	2	3	6
Fire	Operative Site personnel	2	4	8	- No smoking near any machinery - If smell or see smoke, switch off and isolate machine immediately and report to Fox Group foreman/supervisor. - Screener to carry powder (Blue) fire extinguisher, suitable for use on all types of fire.	1	4	4