

Risk Assessment No: T001		Task: Loading Tipper Wagon							
Prepared By: Derick Bibby		Date: 22.08.2025				RA Review Date: 21.08.2026			
		Reviewed By: Lee Hardy				Date: 22.08.2025			
PPE: Safety Footwear, High Visibility Jacket, High Visibility Trousers, Hard Hat									
Hazard	Persons at Risk	L	S	R	Control Measures	L	S	R	
Striking wagon with excavator/loading shovel bucket	Wagon driver	4	4	16	- Only assigned CPCS trained operatives are permitted to operate plant machinery. - Loading machine of suitable size and sufficient capability. - Wagon positioned correctly, as per TMP/instruction from site foreman/supervisor. - Wagon driver to stay inside cab during loading operations. - Excavator operative will not slew over cab of wagon during loading operations. - Excavator driver will slew away from the wagon before alerting its driver to pull away by signalling them with a horn blast. - Handbrake applied during loading, to prevent rolling and being struck by bucket on subsequent loads. - Wagon to be positioned on level, solid ground for loading, to ensure ease of access for loading bucket. - Weather conditions must not be so bad as to impair visibility of loading operative. If conditions deteriorate during loading, STOP and reassess when suitable. - Ensure that there is sufficient clearance for wagon to be loaded safely. - A defined exclusion zone must be established and maintained around the wagon during loading, including the rear of the wagon, both sides, and the operating radius/slew area of the loading machine. - Only the excavator/loading shovel operator and authorised	2	4	8	

					personnel (e.g. banksman/site supervisor where applicable) are permitted within the exclusion zone. - No pedestrians are permitted within the exclusion zone and nobody is to stand or walk between the wagon and loading machine at any time. - If the exclusion zone is breached, loading must STOP immediately, the situation reassessed, and loading must only recommence once the area is confirmed clear and controlled.			
Overloading, falling debris	Site personnel Pedestrians	4	4	16	- Wagon driver to stay inside cab during loading operations, within confines of cab protection. - Ensure wagon skip bed is fully down, and the rear gate closed. - Wagon not to be loaded near pedestrian walkways, where loose spoil could fall and injure personnel. - Load to be filled evenly across skip bed, ensuring that material is not overloaded or hanging over the sides. - Ensure skip bed is fully down in the horizontal position before moving off. - A defined exclusion zone must be established and maintained around the wagon during loading, including the rear of the wagon, both sides, and the operating radius/slew area of the loading machine. - Only the excavator/loading shovel operator and authorised personnel (e.g. banksman/site supervisor where applicable) are permitted within the exclusion zone. - No pedestrians are permitted within the exclusion zone and nobody is to stand or walk between the wagon and loading machine at any time. - If the exclusion zone is breached, loading must STOP immediately, the situation reassessed, and loading must only recommence once the area is confirmed clear and controlled.	2	4	8