

Risk Assessment No: WP-012				Task: Working at Height on the Wash Plant — Cyclone Tower, Screen Decks, Filter-Press Platforms							
Prepared By: Derick Bibby				Date: 02.08.2026			RA Review Date: 01.08.2027				
				Reviewed By: Lee Hardy			Date: 02.08.2026				
PPE: Safety Footwear, High Visibility Jacket, High Visibility Trousers, Hard Hat, Gloves, Ear Defenders, Mask, Eye Protection											
Hazard	Persons at Risk	L	S	R	Control Measures				L	S	R
Fall from height — cyclone tower, screen decks, filter-press platforms	Maintenance Contractors	3	5	15	- Work Permit at Height issued for any temporary work outside fixed guardrails. - Fixed guardrails, toe-boards, mid-rails on all platforms ≥ 2 m. - Rated harness anchored to designated point; twin-lanyard for movement. - Rescue plan documented; second person on standby. - Cease work at wind > 25 mph, lightning, or heavy rain / ice.				1	5	5
Dropped object from height striking person or equipment below	Ground staff Passers-by	3	4	12	- Toe-boards at all working platforms; tool-tethers for handheld tools. - Exclusion zone with barriers below any work-at-height activity. - Lift materials in secured bags or containers — not by hand up ladders. - Hard hats with chin-strap mandatory inside exclusion zone.				1	4	4
Suspension trauma following arrest of a fall	Maintenance	2	5	10	- Rescue plan agreed before task commences. - Suspension-trauma straps fitted to harness. - MEWP or rescue equipment on site during any harness work. - First aider trained in suspension-trauma casualty management.				1	5	5
Adverse weather — wind, lightning, freeze, heat stress	All plant personnel	3	3	9	- Stop work at height and lifting when wind > 25 mph or per Appointed Person direction. - Cease outdoor works during electrical storms. - Freezing conditions — grit walkways, drain lines liable to freeze, heaters on filter press. - Heat-stress toolbox talk; welfare with water, shade and task rotation.				1	3	3
Slips, trips and falls on the same level	All plant personnel	4	3	12	- Anti-slip walkways and stair-treads; wash-down at end of shift. - No trailing hoses or cables across walkways — stored on reels or coiled. - Immediate clean-up of oil, hydraulic fluid or fines spillage. - Adequate task lighting throughout the plant. - Correct footwear with slip-resistant sole to SRC.				2	3	6
Manual handling of screen media, cloths,	Maintenance Operator	4	3	12	Task-based manual handling assessment for screen cloths, cyclone apex and filter-press cloths.				2	2	4

cyclone parts, hoses					• Mechanical lifting (chain block, telehandler, MEWP with man-basket) for loads > 20 kg. • Two-person lift protocol for awkward items. • LOLER-inspected lifting accessories only.			
----------------------	--	--	--	--	---	--	--	--