

Risk Assessment No: P010		Task: Towable Water Bowser						
Prepared By: Derick Bibby			Date: 21.08.2025			RA Review Date: 20.08.2026		
			Reviewed By: Lee Hardy			Date: 21.08.2025		
PPE: Safety Footwear, High Visibility Jacket, High Visibility Trousers, Hard Hat								
Hazard	Persons at Risk	L	S	R	Control Measures	L	S	R
Collision with persons, vehicles, or property while being towed	Operative Site personnel Pedestrians	3	5	15	- Ensure that there is sufficient clearance between the bowser and any obstruction (property, vehicles etc.) - If required, a banksman will be present when being towed. - Quick-hitch pins and R-clips to be in place prior to towing. - Clear segregation to mark all pedestrian routes from plant work areas - Where this is not possible, all persons to notify operator upon approach to plant, prior to entering work area. This must be by way of 'thumbs up', which will be instructed to all personnel and visitors upon site induction.	1	5	5
Towing hitch/Operation	Operative Site personnel Pedestrians	2	5	10	- Operative to ensure bowser towing apparatus is correctly attached to towing vehicle/machine. - Ensure jockey wheel and all safety cords are correctly stowed or attached before moving. - All pins and clips to be visually inspected as part of daily checks. - Pins and clips to be inspected before use – must be checked for cracks, warps, broken etc. - Only tow with a vehicle or machine that is equipped with the correct towing apparatus and is suitable for the job – Consider weight, distance, environment, ground conditions etc. - All attachments with hydraulic fittings to be thoroughly inspected before each use for tears, cracks, or rips in the hoses. Any visible oil must be cleaned up and its origin identified.	1	5	5

Equipment failure	Operative Site personnel	3	2	6	- All-round checks must be done before start of work each day. These will include all aspects of the machine and will be recorded on a checklist, provided to each operative at the start of the week. - All faults and damage must be recorded on the checklist and reported to Fox Group immediately. - All machinery will be thoroughly inspected before deployment to site, and an inspection certificate will be provided upon delivery.	1	2	2
Incorrect/Unauthorised Use	Operative Site personnel	3	2	6	- Bowser must be kept locked when not in use. - Fox Group supervisor to provide instruction and guidance to personnel on correct use of bowser (external pump/direct drive from tractor etc)	1	2	2
Fire	Operative Site personnel	2	3	6	- No smoking near the externally mounted petrol/diesel driven pump. - If smell or see smoke, report to Fox Group foreman/supervisor immediately. - Fire extinguisher to be positioned next to bowser.	1	3	3