

Surface Water Management Checklist	
During the construction phase there would be a number of activities which could reduce surface water quality with respect to physical contaminants. These include: • Materials handling, storage, stockpiling, spillage, and disposal • Earthworks involving manipulation of ground levels and re-engineering of existing ground • Excavation and foundation construction within the Site and site preparation • Installation of temporary and permanent infrastructure and roads • Construction of commercial units etc • Construction of drainage runs, and utility duct runs • Formation of public spaces, public realm and associated restoration and landscaping • Movement and use of static and mobile plant/construction vehicles. The construction activities may lead to the disturbance and mobilisation of physical contaminants (i.e, dust, sediments and muds). During periods of heavy rainfall, vehicle movements resulting in damage to soil structure may generate increased sedimentation within surface water runoff. Whilst during periods of dry, windy weather, wind-blown dusts generated by the excavation of soils have the potential to directly reduce the quality of surface water features. Contaminants, spilled contaminants, and suspended sediments have the potential to affect surface and groundwater bodies via surface runoff, shallow interflow and infiltration. Construction activities such as ground excavation may create new pollutant pathways from the surface to the underlying aquifer. Off-site flood risk may increase due to increased runoff due to soil compaction on the Site.	
Tick one option box from the type of surface water system you intend to use and provide details on the next page.	
Option 1. Build, use and remediate permanent surface water drainage system	
Option 2. Install, use and remove a temporary surface water drainage system	
Option 3. Utilise existing system with pollution control measures (Brownfield sites only)	
Consider: • Construction Surface Water Drainage System Design • Construction Management, Maintenance and Remediation Schedules • Required Consents (e.g. Land Drainage Act, Environmental Permit etc) • Flood Risk Controls • Pollution, Water Quality & Emergency Control Measures • Phasing Plan (if required) • Construction Site Plan showing compounds, material storage areas, temporary site parking etc	

[illegible]